

PHYSICAL PLANT SPECIAL PROJECTS/REQUESTS
(Revised July 19, 2006)

Site	Priority	Project Description	Status	Estimated Completion Date
AE	IV	Replumbing of Irrigation Well	Utility location in progress. Backup Supply	80% Complete
AE	IV	Water Supply	Back Flow Prevention, Device installation	Scheduling with Contractor
CHE	IV	New Portable	Portable is in place and awaiting on utility connections by contractor	Pending-Power should be in by 7/14
DT		New Port	Portable Units are in place and awaiting utility connections by contractor	Jul-06
LU		Irrigation Well	Replumbing for irrigation purposes-Front area of Campus	7/1/2006 Front and Center areas Complete
LL		Fencing Repair / Replacement	West End - Complete East End - Pending	Project has been assigned to Construction Dept. Awaiting Funding
PPD		Auto Shop Expansion	Complete Shop Expansion	On hold for funding
GHS			Soil Removal-Pending Resoding until mid April, increase in temp. 40% Removal of grass	Complete-
SR		New Port	Four portable units are in place, one unit still pending	Delivery of last unit scheduled for July 18
CHAPARRAL MID		New Port	Portable is ready-Sidewalks are pending	Complete
GHS		Panther Hut, Remodel for new appliances	Demolition scheduled to begin May 29,2006	Pending plumbing to sink and electrical to range
STE		New Port	Piers placement scheduled for July 12-Portable delivery scheduled for July 19,2006	Jul-06

PHYSICAL PLANT SPECIAL PROJECTS/REQUESTS
(Revised July 19, 2006)

STHS		Summer Project- Paint Gymnasium	Project to begin May 24,2006	80% Complete
STHS		Sprigging of Soccer Field		Complete
GAC		Sewer System Line Repair	Coordinate with site administrator on schedule for concrete cutting and line repairs	Complete