

Project by alphabetical order	Organizer	Start Date	Finish Date	Funding	Status
STHS Door replacement project	Construction	02/16/18	07/15/18	Bond \$\$	Design phase
STHS HVAC II	Construction	05/19/18	04/01/18	Bond \$\$	On going
STHS Nurses parking lot paving	Construction	???	???	Bond \$\$	Pending
STHS Science Labs	Construction	02/20/18	04/01/19	Bond \$\$	Design phase
STMS Arroyo project	Construction	02/07/18	09/01/18	Bond \$\$	Design phase
DPA Kitchen	Construction	???	???	Bond \$\$	Pending
GAC, LM , CHS Pre-K projects	Construction	???	???	Pending PSFA funding	Pending
GHS Boy's Gym	Construction	11/01/18	07/15/19	Bond \$\$	Design phase
GHS Old English	Construction	07/12/17	05/01/18	Bond \$\$ & PSFA	On going
GMS Bleachers	Maintenance	???	???	Bond \$\$	On order
GMS Caf & Kit HVAC	Construction	05/26/18	07/15/18	Bond \$\$	Pricing
La Mesa Old Caf roof	Construction	03/01/18	06/15/18	Bond \$\$	Pending SB approval
Loma Linda HVAC	Construction	???	???	Bond \$\$ & PSFA	Pending PSFA documents
Old Central Office ADA Restrooms	Construction	02/05/18	05/11/18	Bond \$\$	On going
PPD Parking	Construction	???	???	Bond \$\$	Pending
SNP remodel	Maintenance	Done	Done	Bond \$\$	Done
SPE Door replacement project	Construction	???	???	Bond \$	Pending
Vado Elementary pipe repairs	Maintenance	05/26/18	07/25/18	Bond \$\$	Summer work

Start Date - may be the start of construction or of design

Finish Date - is an estimate of the completion of construction

GAC, LM, CHS Pre-K Projects: Need more specifics on what the projects are

STMS: Check with legal to determine if we are responsible for the solution

GHS Boy's Gym: What is the usage?

PPD Parking: What is the dollar amount?

Vado Elementary Pipe Repairs: Is any of this warranty work?

Add GAC Entrance Redesign Project

Middle School: Security Entrance Process