

PHYSICAL PLANT SPECIAL PROJECTS/REQUESTS  
(Revised 4/17/2019)

Site	WO#	Project Description		Estimated Completion Date
AE-Prek	211326	Perimeter	Install fencing.	6/30/2019
AVECH	214174	Lounge	Install kitchenette.	5/30/2019
BE	214053	Classroom	Paint restrooms.	6/30/2019
BE	213771	Parking	Restripe parking lot.	7/30/2019
CHS	211189	Culinary	Paint restaurant area.	Complete
CMS	211295	Mechanical Room	Replace backflow preventers.	Complete
CMS	211191	Field	Install electrical outlets for fields.	6/30/2019
CHS	212319	Field	Construct bleacher pad.	6/30/2019
CHS	214171	Exterior	Concrete between wings.	6/30/2019
CHS	214046	Classroom	Paint classroom.	7/30/2019
CHS-Prek	214180	Parking	Restripe parking area.	6/30/2019
DTE	212150	Courts	Stripe courts.	5/31/2019
DTE	211883	Field	Repair fence.	Complete
DVE	211296	Playground	Install perimeter fence.	5/31/2019
DVE	212389	Courts	Stipe courts.	5/31/2019
DVE	214049	Entrance	Paint Entrance, ramps and rails.	7/30/2019
GAC	214488	Playground	Install rubber fill.	4/30/2019
GAC	212155	Entrance	Remodel front entrance.	6/30/2019
GAC	213409	Service/Utility	Repair RFP.	4/30/2019
GAC	212137	Storage	Build shelving.	Complete
GAC	187057	Boardroom	Upgrade lighting.	Complete

PHYSICAL PLANT SPECIAL PROJECTS/REQUESTS  
(Revised 4/17/2019)

GES	208875	Sewer	Investigate and repair cause of sewer smell.	Complete
GHS	206098	Domestic Water	Install infrastructure for GHS domestic water feed, meter to Anthony Water.	5/31/2019
GHS	208402	Mechanical	Repair fire suppression.	5/30/2019
GHS	214055	Exterior	Paint all exterior doors	7/30/2019
GHS	214188	Entrance	Place bollards around card reader.	4/30/2019
GHS	190271	Fire Pump	Repair pump packings.	Complete
GHS	211154	Pool	Re-roof buildings.	Complete
GMS	214047 214048	Exterior	Repair stucco and paint.	7/30/2019
MQ	210595	Gym/Cafeteria	Upgrade lighting.	Complete
NVE	212338	Courts	Stripe courts.	5/31/2019
NVE	209106	Lounge	Run electrical for ice maker.	6/30/2019
NVE	212821	Classroom	Run electrical for kiln.	6/30/2019
NVE	206706	Perimeter	Upgrade lighting.	4/30/2019
NVE	214164	Drop-off	Install benches.	5/30/2019
PPD	208145	Trane Controls	Reconfigure Trane Ensemble Controls & Graphics	Complete
PPD	210842	Perimeter	Install controls for lighting automation.	6/30/2019
RSE	210850	Field	Repair perimeter fence.	Complete
RSE	211186	Field	Install new water fountains.	4/30/2019
RSE	211179	Playground	Install woodchips.	5/30/2019

PHYSICAL PLANT SPECIAL PROJECTS/REQUESTS  
(Revised 4/17/2019)

RSE	211177	Field	Place new shed.	4/30/2019
RSE	214173	Office	Modify office gate.	5/30/2019
RSE	214050	Interior	Paint entire North Hall.	7/30/2019
SPE	209557	Courts	Stripe courts.	5/31/2019
SPE	214041	Classroom	Paint all doors.	7/30/2019
SPE	214043	Classroom	Paint restrooms.	7/30/2019
SNP	210166	Storage	Build concrete ramp to building.	Complete
SRE	204668	Marquee	Install new marquee.	5/31/2019
SRE	214184	Playground	Install walk-gate.	6/30/2019
SRE	214044	Classroom	Paint exterior doors.	7/30/2019
SRE	214045	Drop-off	Restripe for drop-off.	6/30/2019
SRE	209715	Gym/Cafeteria	Paint walls and ceiling.	Complete
STE	212154	Field	Install new marquee.	6/30/2019
STE	214481	Mechanical	Install new piping for hydronics.	7/30/2019
STE	214052	Entry	Repair stucco and paint.	7/30/2019
STE	201977	Cabinets	Repair water damaged casework in classroom.	Complete
STE	208868	Kitchen	Replace grease trap.	7/31/2019
STHS	211180	Large Rooms	Clean all high structures.	5/30/2019
STHS	213720	Exterior	Install iron gate.	5/30/2019
STHS	214175	Classroom	Remodel computer lab.	7/30/2019

PHYSICAL PLANT SPECIAL PROJECTS/REQUESTS  
(Revised 4/17/2019)

STHS	214187	Concession Stand	Renovate building.	7/30/2019
STHS	214056	Athletics	Paint Locker rooms.	7/30/2019
STMS	211886	Field	Build dugouts.	Complete
STMS	208867	Restrooms	Reinforce and reinstall vandalized partitions.	Complete
STMS	213596	Mailroom	Build new mailboxes.	5/30/2019
STMS	213596	Office	Renovate counters and cabinets.	5/30/2019
STMS	214176	Nurses Office	Create private office.	7/30/2019
STMS	208385	Grounds Fence	Install fencing by portables.	4/30/2019
STMS	214051	Exterior	Repair window frames.	7/30/2019
STMS	208619	Mechanical Room	Install ceilings.	Complete
VE	214235	Playground	Install woodchips.	6/30/2019
YHE	209538	Field	Install curbs around playground.	5/30/2019