

PHYSICAL PLANT SPECIAL PROJECTS/REQUESTS  
(Revised 5/13/2019)

Site	WO#	Project Description		Estimated Completion Date
AE-Prek	211326	Perimeter	Install fencing.	Complete
AVECH	214174	Lounge	Install kitchenette.	6/30/2019
BE	214053	Classroom	Paint restrooms.	6/30/2019
BE	213771	Parking	Restripe parking lot.	7/30/2019
CMS	211191	Field	Install electrical outlets for fields.	6/30/2019
CHS	212319	Field	Construct bleacher pad.	Complete
CHS	214171	Exterior	Concrete between wings.	6/30/2019
CHS	214046	Classroom	Paint F & G Wings.	7/30/2019
CHS-Prek	214180	Parking	Restripe parking area.	6/30/2019
DTE	212150	Courts	Stripe courts.	Complete
DVE	211296	Playground	Install perimeter fence.	6/30/2019
DVE	212389	Courts	Stipe courts.	Complete
DVE	214049	Entrance	Paint Entrance, ramps and rails.	7/30/2019
GAC	214488	Playground	Install rubber fill.	7/30/2019
GAC	212155	Entrance	Remodel front entrance.	6/30/2019
GAC	213409	Service/Utility	Repair RFP.	Complete
GHS	206098	Domestic Water	Install infrastructure for GHS domestic water feed, meter to Anthony Water.	6/30/2019
GHS	208402	Mechanical	Repair fire suppression.	Complete
GHS	214055	Exterior	Paint all exterior doors	7/30/2019
GHS	214188	Entrance	Place bollards around card reader.	Complete

PHYSICAL PLANT SPECIAL PROJECTS/REQUESTS  
(Revised 5/13/2019)

Site	WO#	Project Description		Estimated Completion Date
GMS	214047 214048	Exterior	Repair stucco and paint.	7/30/2019
NVE	212388	Courts	Stripe courts.	Complete
NVE	209106	Lounge	Run electrical for ice maker.	Complete
NVE	212821	Classroom	Run electrical for kiln.	Complete
NVE	206708	Perimeter	Upgrade lighting.	Complete
NVE	214164	Drop-off	Install benches.	6/30/2019
PPD	210842	Perimeter	Install controls for lighting automation.	6/30/2019
RSE	211186	Field	Install new water fountains.	6/30/2019
RSE	211179	Playground	Install woodchips.	Will be addressed by Construction Dept.
RSE	211177	Field	Place new shed.	Complete
RSE	214173	Office	Modify office gate.	6/30/2019
RSE	214050	Interior	Paint entire North Hall.	7/30/2019
RSE	215766	Perimeter	Upgrade Exterior Lighting.	7/30/2019
SPE	209557	Courts	Stripe courts.	Complete
SPE	214041	Classroom	Paint all doors.	Will be addressed by Construction Dept.
SPE	214043	Classroom	Paint restrooms.	7/30/2019
SRE	204668	Marquee	Install new marquee.	5/31/2019
SRE	214184	Playground	Install walk-gate.	6/30/2019
SRE	214044	Classroom	Paint exterior doors.	7/30/2019
SRE	214045	Drop-off	Restripe for drop-off.	6/30/2019

PHYSICAL PLANT SPECIAL PROJECTS/REQUESTS  
(Revised 5/13/2019)

Site	WO#	Project Description		Estimated Completion Date
STE	212154	Field	Install new marquee.	6/30/2019
STE	214481	Mechanical	Install new piping for hydronic.	Will be addressed by Construction Dept.
STE	214052	Entry	Repair stucco and paint.	7/30/2019
STE	208868	Kitchen	Replace grease trap.	7/31/2019
STHS	211180	Large Rooms	Clean all high structures.	Complete
STHS	213720	Exterior	Install iron gate.	5/30/2019
STHS	213722	Classroom	Remodel computer lab.	7/30/2019
STHS	214187	Concession Stand	Renovate building.	7/30/2019
STHS	214056	Athletics	Paint Locker rooms.	7/30/2019
STMS	213596	Mailroom	Build new mailboxes and renovate counters and cabinets.	Complete
STMS	211403	Nurses Office	Create private office.	7/30/2019
STMS	208385	Grounds Fence	Install fencing by portables.	Complete
STMS	214051	Exterior	Repair window frames.	7/30/2019
VE	214235	Playground	Install woodchips.	Will be addressed by Construction Dept.
YHE	209538	Field	Install curbs around playground.	Complete