

148 - Work Orders In Progress (Fiscal Year)

Selected Date Range for Request Dates: 7/1/2023 - 3/31/2024 Order By Location, Status

WOID	Building	Area	Deferred By	Until	Request Date	Target Comp Date	Days Aged	Labor Hours	Total Costs
Priority	Status	Area Number	Reason		Created Date/Time	Actual Comp Date			
Assigned To		Description				Action Taken			
Requester Name									
Location: Alta Vista ECHS									
294903					2/27/2024		49	21	\$947.26
Medium	Work In Progress	P20			2/27/2024 1:27:24 PM				
Ambriz, Jose		The AC in P20 still does not cool adequately. Previous work orders resulted in discussion of redoing the ductwork to allow proper air flow throughout the classroom. Work can be done on Fridays or during the summer but teachers requests that it be finished prior to the August 2024.							
Melanie Beegle									
296163					3/25/2024		22		\$0.00
Medium	Work In Progress	P10			3/25/2024 12:13:59 PM				
Hernandez, Carlos		The sink faucet water valves are leaking water.							
Melanie Beegle									
Count: 2 Work Orders		Avg. Age of WO's		36	Total for Alta Vista ECHS			21	\$947.26

148 - Work Orders In Progress (Fiscal Year)

Selected Date Range for Request Dates: 7/1/2023 - 3/31/2024 Order By Location, Status

WOID	Building	Area	Deferred By	Until	Request Date	Target Comp Date	Days Aged	Labor Hours	Total Costs
Priority	Status	Area Number	Reason		Created Date/Time	Actual Comp Date			
Assigned To		Description				Action Taken			
Requester Name									
Location: Anthony - On Track Pre-K (Village)									
291124		Classroom			12/4/2023		134		\$0.00
Medium	Work In Progress	109			12/4/2023 2:26:31 PM				
Tellez, Hector		classroom needs more outlets. Please see teacher Ms. Daisy for more information							
Michelle Soto									
Count: 1 Work Orders		Avg. Age of WO's	134	Total for Anthony - On Track Pre-K (Village)				0	\$0.00

148 - Work Orders In Progress (Fiscal Year)

Selected Date Range for Request Dates: 7/1/2023 - 3/31/2024 Order By Location, Status

WOID	Building	Area	Deferred By	Until	Request Date	Target Comp Date	Days Aged	Labor Hours	Total Costs
Priority	Status	Area Number	Reason	Created Date/Time	Actual Comp Date	Action Taken			
Assigned To	Description								
Requester Name									
Location: Anthony ES									
289219					10/24/2023		175		\$6,944.93
Medium	Work In Progress			10/24/2023 3:34:58 PM					
Tellez, Hector	Need to order solar lights for door entrances to building								
Hector Tellez									
294933					2/28/2024		48		\$0.00
Medium	Work In Progress			2/28/2024 7:30:07 AM					
Tellez, Hector	Please replace fluorescent linear bulbs in the front office thank you								
Jessica Lopez									
294512					2/19/2024		57		\$58.25
Medium	Work In Progress			2/19/2024 11:27:03 AM					
Tellez, Hector	Building: Library Description: Please install 4 Electrical outlets alongside the closet wall. (see Ms. Avalos for exact location) thank you								
Jessica Lopez									
293322					1/29/2024		78		\$0.00
Medium	Work In Progress			1/29/2024 2:39:29 PM					
Duenas, Jose	Need to remove one foot of dirt from altitude valve vault. Then bed vault with 6-10 inches of clean uniformed gravel to prevent condensation.								
Edward Schneider									
295234					3/3/2024	4/3/2024	44		\$0.00
Medium	Work In Progress			3/3/2024 1:02:01 AM					
Hernandez, Guillermo	Yearly - Anthony ES Backflow Inspection - Refer to PM schedule details.								
Margret Villalobos									
Count: 5 Work Orders			Avg. Age of WO's	80		Total for Anthony ES	0	\$7,003.18	

148 - Work Orders In Progress (Fiscal Year)

Selected Date Range for Request Dates: 7/1/2023 - 3/31/2024 Order By Location, Status

WOID	Building	Area	Deferred By	Until	Request Date	Target Comp Date	Days Aged	Labor Hours	Total Costs
Priority	Status	Area Number	Reason		Created Date/Time	Actual Comp Date			
Assigned To		Description				Action Taken			
Requester Name									
Location: Berino ES									
295316					3/3/2024	4/3/2024	44		\$0.00
Medium	Work In Progress				3/3/2024 1:02:53 AM				
Hernandez, Guillermo		Yearly - Berino ES Backflow Inspection - Refer to PM schedule details.							
Margret Villalobos									
296002		Kitchen			3/21/2024		26		\$380.86
High	Work In Progress				3/21/2024 7:10:16 AM				
Cangas, Kevin		Three compartment sink drain leaking							
Dino Facio									
288937					10/18/2023		181		\$8,594.46
Medium	Work In Progress				10/18/2023 3:40:56 PM				
Tellez, Hector		need to order 10 solar kimberly lights							
Hector Tellez									
Count: 3 Work Orders			Avg. Age of WO's	84			Total for Berino ES	0	\$8,975.32

148 - Work Orders In Progress (Fiscal Year)

Selected Date Range for Request Dates: 7/1/2023 - 3/31/2024 Order By Location, Status

WOID	Building	Area	Deferred By	Until	Request Date	Target Comp Date	Days Aged	Labor Hours	Total Costs
Priority	Status	Area Number	Reason		Created Date/Time	Actual Comp Date			
Assigned To		Description				Action Taken			
Requester Name									
Location: Chaparral ES									
289310					10/26/2023		173		\$6.90
Medium	Work In Progress				10/26/2023 8:19:26 AM				
Vela, Nancy		CE need fix roof for warranty. TPO on 321 room area							
Juan Vargas									
295936					3/20/2024		27		\$0.00
Medium	Work In Progress	100A & 100F			3/20/2024 8:41:02 AM				
Flores, Antonio		Please adjust the sensor for both of these lights. The one in my office shuts off automatically within a short period of time even when I'm in the office and the one in the vault never turns off automatically.							
Micaela Paniagua									
295233					3/3/2024	4/3/2024	44		\$0.00
Medium	Work In Progress				3/3/2024 1:02:00 AM				
Hernandez, Guillermo		Yearly - Chaparral PreK Backflow Inspection - Refer to PM schedule details.							
Margret Villalobos									
Count: 3 Work Orders		Avg. Age of WO's 81			Total for Chaparral ES			0	\$6.90

148 - Work Orders In Progress (Fiscal Year)

Selected Date Range for Request Dates: 7/1/2023 - 3/31/2024 Order By Location, Status

WOID	Building	Area	Deferred By	Until	Request Date	Target Comp Date	Days Aged	Labor Hours	Total Costs
Priority	Status	Area Number	Reason		Created Date/Time	Actual Comp Date			
Assigned To		Description				Action Taken			
Requester Name									

Location: Chaparral HS

295317					3/3/2024		44		\$0.00
--------	--	--	--	--	----------	--	----	--	--------

Medium	Work In Progress				3/3/2024 1:02:53 AM				
--------	------------------	--	--	--	---------------------	--	--	--	--

Flores, Pete Monthly - Chaparral HS - CHS-UV-0513 PM Service - Refer to PM schedule details.

Margret Villalobos

295250					3/3/2024	4/3/2024	44		\$0.00
--------	--	--	--	--	----------	----------	----	--	--------

Medium	Work In Progress				3/3/2024 1:02:11 AM				
--------	------------------	--	--	--	---------------------	--	--	--	--

Hernandez, Guillermo Yearly - Chaparral HS Backflow Inspection - Refer to PM schedule details.

Margret Villalobos

296094		Athletic Field			3/22/2024		25		\$0.00
--------	--	----------------	--	--	-----------	--	----	--	--------

Medium	Work In Progress	Softball field			3/22/2024 1:49:15 PM				
--------	------------------	----------------	--	--	----------------------	--	--	--	--

Flores, Antonio Need electrical outlets place inside the dugout to meet NMAA guidelines(to run PA system to announce require sportmanship creed, and to run score board.

Eli Barrios

296095		Athletic Field			3/22/2024		25		\$0.00
--------	--	----------------	--	--	-----------	--	----	--	--------

Medium	Work In Progress	Baseball field			3/22/2024 1:50:42 PM				
--------	------------------	----------------	--	--	----------------------	--	--	--	--

Flores, Antonio Need electrical outlets place inside the dugout to meet NMAA guidelines(to run PA system to announce require sportmanship creed, and to run score board. See Mr Martinez for further details

Eli Barrios

296119		Exterior			3/22/2024		25		\$207.14
--------	--	----------	--	--	-----------	--	----	--	----------

Medium	Work In Progress	Main Gate			3/22/2024 4:02:00 PM				
--------	------------------	-----------	--	--	----------------------	--	--	--	--

Vargas, Juan I need the words STOP in (Yellow) painted on the floor as you enter to then main gate and as you exit. Also (Yellow) arrow behind the main gate letting driver that U-turn can be done if needed. Please contact Guadalupe Quinones (Head Security) before painting on the floor.

Eli Barrios

289304					10/26/2023		173		\$0.00
--------	--	--	--	--	------------	--	-----	--	--------

Medium	Work In Progress				10/26/2023 7:55:28 AM				
--------	------------------	--	--	--	-----------------------	--	--	--	--

Avila, Jesus Need extended. Metal canopy nex to Morgan storage

Juan Vargas

290246	R-Wing	Classroom			11/13/2023		155		\$0.00
--------	--------	-----------	--	--	------------	--	-----	--	--------

Medium	Work In Progress	R-4			11/13/2023 8:23:33 AM				
--------	------------------	-----	--	--	-----------------------	--	--	--	--

Vargas, Juan the lab table removed from R4 (Renne Longsdon, R-4) Forward. To Juan 3/7/24 - G. Hernandez

Eli Barrios

148 - Work Orders In Progress (Fiscal Year)

Selected Date Range for Request Dates: 7/1/2023 - 3/31/2024 Order By Location, Status

WOID	Building	Area	Deferred By	Until	Request Date	Target Comp Date	Days Aged	Labor Hours	Total Costs
Priority	Status	Area Number	Reason		Created Date/Time	Actual Comp Date			
Assigned To		Description				Action Taken			
Requester Name									
Location: Chaparral HS									
284788	Field House	Athletic Field			8/7/2023		253		\$0.00
Medium	Work In Progress	Baseball field			8/7/2023 9:52:49 AM				
Duenas, Jose		Baseball Field needs a flag pole and pitching mound needs dirt. (coach Soria)				Asp report 10/16/23 -Waiting on pole to arrive			
Mireya Meza									
292724					1/16/2024		91		\$0.00
Medium	Work In Progress				1/16/2024 2:54:54 PM				
Duenas, Jose		Flowerbeds to be cleaned and resurface.				Re-route to Jose. Heavy equipment team will do the work.			
Guillermo Hernandez									
292864	A-Wing				1/18/2024		89		\$0.00
Medium	Work In Progress	Main Entry			1/18/2024 11:31:15 AM				
Ruiz, Danny		Please install window tint on all the front windows form the main entry.(Ms. Lopez, Main Entrance)							
Eli Barrios									
294121					2/11/2024		65		\$0.00
Medium	Work In Progress				2/11/2024 12:34:31 AM				
Gonzalez, Javier		Monthly - CHS - Football Field Grooming (Monthly) - Refer to PM schedule details.							
Margret Villalobos									
Count: 11 Work Orders		Avg. Age of WO's		90	Total for Chaparral HS			0	\$207.14

148 - Work Orders In Progress (Fiscal Year)

Selected Date Range for Request Dates: 7/1/2023 - 3/31/2024 Order By Location, Status

WOID	Building	Area	Deferred By	Until	Request Date	Target Comp Date	Days Aged	Labor Hours	Total Costs
Priority	Status	Area Number	Reason		Created Date/Time	Actual Comp Date			
Assigned To		Description				Action Taken			
Requester Name									
Location: Chaparral MS									
293458					2/1/2024		75		\$0.00
Medium	Work In Progress				2/1/2024 7:51:15 AM				
Vasquez, Jose Need paint softball. And baseball. Fields									
Juan Vargas									
293471	Main Building	Classroom			2/1/2024		75		\$0.00
Medium	Work In Progress				2/1/2024 9:37:25 AM				
Flores, Antonio Need to run electrical to the new 2 ton ductless units in all classrooms for CMS, Thank you									
Jose Ambriz									
295954	Main Building	Exterior			3/20/2024		27		\$0.00
Medium	Work In Progress				3/20/2024 11:19:54 AM				
Vargas, Juan some exterior door hooks to keep door open need to be replaced due to being broken									
David Hinojosa									
295537	Main Building	Office			3/7/2024		40		\$11,705.54
Medium	Work In Progress	Library			3/7/2024 12:14:06 PM				
Ambriz, Jose Need to installed mini ductless to office area and library.									
Jose Ambriz									
294868					2/27/2024		49		\$0.00
Medium	Work In Progress				2/27/2024 12:54:55 AM				
Flores, Pete Monthly - Chaparral MS - Mower M-CHS-0404 - Refer to PM schedule details.									
Margret Villalobos									
295235					3/3/2024	4/3/2024	44		\$0.00
Medium	Work In Progress				3/3/2024 1:02:01 AM				
Hernandez, Guillermo Yearly - Chaparral MS Backflow Inspection - Refer to PM schedule details.									
Margret Villalobos									
Count: 6 Work Orders		Avg. Age of WO's 52			Total for Chaparral MS			0 \$11,705.54	

148 - Work Orders In Progress (Fiscal Year)

Selected Date Range for Request Dates: 7/1/2023 - 3/31/2024 Order By Location, Status

WOID	Building	Area	Deferred By	Until	Request Date	Target Comp Date	Days Aged	Labor Hours	Total Costs
Priority	Status	Area Number	Reason		Created Date/Time	Actual Comp Date			
Assigned To	Description		Action Taken						
Requester Name									
Location:		Desert Trail ES							
295236					3/3/2024	4/3/2024	44		\$0.00
Medium	Work In Progress		3/3/2024 1:02:02 AM						
Hernandez, Guillermo	Yearly - Desert Trail ES - Backflow Inspection - Refer to PM schedule details.								
Margret Villalobos									
Count: 1 Work Orders		Avg. Age of WO's	44	Total for Desert Trail ES				0	\$0.00

148 - Work Orders In Progress (Fiscal Year)

Selected Date Range for Request Dates: 7/1/2023 - 3/31/2024 Order By Location, Status

WOID	Building	Area	Deferred By	Until	Request Date	Target Comp Date	Days Aged	Labor Hours	Total Costs	
Priority	Status	Area Number	Reason		Created Date/Time	Actual Comp Date				
Assigned To		Description				Action Taken				
Requester Name										
Location: Desert View ES										
295237					3/3/2024	4/3/2024	44		\$0.00	
Medium	Work In Progress				3/3/2024 1:02:03 AM					
Hernandez, Guillermo		Yearly - Desert View ES Backflow Inspection - Refer to PM schedule details.								
Margret Villalobos										
296019		Exterior			3/21/2024		26		\$0.00	
Medium	Work In Progress				3/21/2024 11:07:50 AM					
Flores, Antonio		There are some exterior lights that are staying ON all the day.								
Israel Ortega										
294476					2/19/2024		57		\$2,412.50	
Medium	Work In Progress				2/19/2024 12:34:09 AM					
Carrasco, Danny		Monthly - Desert View ES - Quarterly Filter Change - Refer to PM schedule details.								
Margret Villalobos										
291914					1/1/2024		106		\$0.00	
Medium	Work In Progress				1/1/2024 1:59:19 AM					
Flores, Pete		Monthly - Desert View - UV-DV-0516 PM Service - Refer to PM schedule details.								
Margret Villalobos										
Count: 4 Work Orders		Avg. Age of WO's 58			Total for Desert View ES			0	\$2,412.50	

148 - Work Orders In Progress (Fiscal Year)

Selected Date Range for Request Dates: 7/1/2023 - 3/31/2024 Order By Location, Status

WOID	Building	Area	Deferred By	Until	Request Date	Target Comp Date	Days Aged	Labor Hours	Total Costs
Priority	Status	Area Number	Reason		Created Date/Time	Actual Comp Date			
Assigned To		Description				Action Taken			
Requester Name									
Location: GAC									
296438					3/31/2024	4/8/2024	16		\$0.00
Medium	Work In Progress				3/31/2024 1:03:18 AM				
Herrera, Marin		Monthly - GAC Roof Inspection - Refer to PM schedule details.							
Margret Villalobos									
295238					3/3/2024	4/3/2024	44		\$0.00
Medium	Work In Progress				3/3/2024 1:02:03 AM				
Hernandez, Guillermo		Yearly - GAC Backflow Inspection - Refer to PM schedule details.							
Margret Villalobos									
295654					3/12/2024		35		\$0.00
Medium	Work In Progress	IT room			3/12/2024 8:48:46 AM				
Ambriz, Jose		BGAco. is doing the replacement on the blower motor and the labor to.							
Jose Ambriz									
296517					3/31/2024		16		\$0.00
Medium	Work In Progress				3/31/2024 1:04:09 AM				
Herrera, Marin		Monthly - GAC A-16 Fan Exh Roof Semimonthly - Refer to PM schedule details.							
Margret Villalobos									
Count: 4 Work Orders			Avg. Age of WO's	28		Total for GAC	0		\$0.00

148 - Work Orders In Progress (Fiscal Year)

Selected Date Range for Request Dates: 7/1/2023 - 3/31/2024 Order By Location, Status

WOID	Building	Area	Deferred By	Until	Request Date	Target Comp Date	Days Aged	Labor Hours	Total Costs
Priority	Status	Area Number	Reason		Created Date/Time	Actual Comp Date			
Assigned To		Description				Action Taken			
Requester Name									

Location:		Gadsden ES							
294898		Classroom			2/27/2024		49		\$0.00
Medium	Work In Progress	206			2/27/2024 12:27:49 PM				
Tellez, Hector		There is another light in my classroom that seems like it is going out. room 206							
Patty Madrid									
295232					3/3/2024	4/3/2024	44		\$0.00
Medium	Work In Progress				3/3/2024 1:01:59 AM				
Hernandez, Guillermo		Yearly - Gadsden ES Backflow Inspection - Refer to PM schedule details.							
Margret Villalobos									
295927		Classroom			3/20/2024		27		\$0.00
Medium	Work In Progress				3/20/2024 7:09:20 AM				
Tellez, Hector		I have a light out in my room (302) that needs to be changed. Please assist. Thank you!							
Patty Madrid									
294639		Classroom			2/21/2024		55		\$0.00
Medium	Work In Progress	206			2/21/2024 8:17:03 AM				
Tellez, Hector		I wanted to see if I could place a work order for the light in my classroom. This particular light has been out, despite all the others being on. room 206							
Patty Madrid									
Count: 4 Work Orders		Avg. Age of WO's		44	Total for Gadsden ES			0	\$0.00

148 - Work Orders In Progress (Fiscal Year)

Selected Date Range for Request Dates: 7/1/2023 - 3/31/2024 Order By Location, Status

WOID	Building	Area	Deferred By	Until	Request Date	Target Comp Date	Days Aged	Labor Hours	Total Costs
Priority	Status	Area Number	Reason		Created Date/Time	Actual Comp Date			
Assigned To		Description				Action Taken			
Requester Name									

Location: Gadsden HS

295074 2/29/2024 47 \$0.00

Medium Work In Progress Annex Washer 2/29/2024 11:51:37 AM

Ontiveros, Joe Requested per Ms. Posada, the WASHER in the ANNEX is not working properly and needs to be looked and possibly repaired. It is not cycling the water and items are staying wet, thank you. reroute to plumber

Laura Gomez

293424 1/31/2024 76 \$68.78

Medium Work In Progress 1/31/2024 12:48:13 PM

Avila, Jesus As per Shane, please install 3" pipe bollards 3 feet min. apart starting front north west corner to fence line and rear south east corner to fence line at grounds shop. Paint Yellow. Ask Clarissa or ED for more details if needed.

Edward Schneider

293287 Exterior 1/29/2024 78 \$0.00

Medium Work In Progress 1/29/2024 8:12:25 AM

Flores, Pete The tractor 5510 T-GHS-#0507 needs a new blade and bolts

Jose Vasquez

294169 Varsity Gym 2/12/2024 64 \$4.30

Medium Work In Progress Boys Baseball 2/12/2024 8:59:46 AM

Hernandez, Carlos Requested per Ms. Perry, the lockers in the BOYS BASEBALL LOCKER RM located in the VARSITY GYM need to be repaired. Photos are attached. They seem to be broken and cannot be locked. ordered handles

Laura Gomez

294120 2/11/2024 65 \$0.00

Medium Work In Progress 2/11/2024 12:34:30 AM

Gonzalez, Javier Monthly - GHS - Football Field Grooming (Monthly) - Refer to PM schedule details.

Margret Villalobos

291496 Exterior 12/12/2023 126 \$0.00

Medium Work In Progress Various Areas 12/12/2023 9:36:19 AM

Tellez, Hector Outside building lights need to be replaced in-between CTE and Admin building. Currently none of them are working. Large outdoor light just in front of the entrance to cafeteria is out, needs to be replaced. Lights on shed of the entrance to CTE building, some of the lights need to be replaced, thank you.

Laura Gomez

148 - Work Orders In Progress (Fiscal Year)

Selected Date Range for Request Dates: 7/1/2023 - 3/31/2024 Order By Location, Status

WOID	Building	Area	Deferred By	Until	Request Date	Target Comp Date	Days Aged	Labor Hours	Total Costs
Priority	Status	Area Number	Reason		Created Date/Time	Actual Comp Date			
Assigned To		Description				Action Taken			
Requester Name									

Location: Gadsden HS

292822 1/17/2024 90 \$197.25

Medium Work In Progress 1/17/2024 3:34:29 PM

Tellez, Hector need t5 lamps for 2x2 fixtures in GHS varsity gym atrium

Hector Tellez

292164 Business Classroom 1/5/2024 102 \$0.00

Medium Work In Progress 619 1/5/2024 3:30:21 PM

Ruiz, Danny Requested per Ms. Perry/Ms. Hernandez, the blinds in CLASSROOM #619 located in the SCIENCE BLDG., are broken and need to be replaced, thank you. reroute to danny ruiz

Laura Gomez

284811 8/7/2023 253 \$0.00

Medium Work In Progress 8/7/2023 12:45:48 PM

Flores, Pete need tillers repaired

Carlos Hernandez

289274 Business Classroom 10/25/2023 174 \$0.00

Medium Work In Progress 600 10/25/2023 1:27:41 PM

Ontiveros, Joe Requested per Ms. Favela, she has stated that there are several of the sinks in her classroom leaking along with some faucets. She is located in the SCIENCE BLDG (BUSINESS BLDG) ROOM #600. Can this please get repaired as soon as possible, thank you.

Laura Gomez

290340 11/14/2023 154 \$0.00

Medium Work In Progress 11/14/2023 9:53:37 AM

Flores, Pete tiller for grounds needs repair

Carlos Hernandez

290238 11/13/2023 155 \$0.00

Medium Work In Progress 11/13/2023 7:35:37 AM

Tellez, Hector pole was hit check for integrity

Hector Tellez

288271 Football Field 10/3/2023 196 1 \$4,291.61

Medium Work In Progress Guest 10/3/2023 3:45:33 PM

Ontiveros, Joe Requested per Mr. Lugo, the water fountains near the FOOTBALL FIELD BATHROOM AREA are NOT working and need to be repaired. Please look into this, thank you. Photo attached. Reroute to plumbing. ASP Jose A. Hvac Supervisor

Laura Gomez

148 - Work Orders In Progress (Fiscal Year)

Selected Date Range for Request Dates: 7/1/2023 - 3/31/2024 Order By Location, Status

WOID	Building	Area	Deferred By	Until	Request Date	Target Comp Date	Days Aged	Labor Hours	Total Costs
Priority	Status	Area Number	Reason	Created Date/Time	Actual Comp Date	Action Taken			
Assigned To	Description								
Requester Name									
Location: Gadsden HS									
295884					3/19/2024		1	6	\$150.00
Medium	Work In Progress			3/19/2024 1:57:35 PM	3/20/2024				
Duenas, Jose	Needing assistance to transport the score table to GHS campus tomorrow morning.		load transport score table and place in gym						
Shane Smythe									
295362					3/4/2024		43		\$0.00
Medium	Work In Progress			3/4/2024 3:45:14 PM					
Tellez, Hector	need to order a GFCI drop receptacle box for auto shop at GHS shop								
Hector Tellez									
295527	North Building	Restroom			3/7/2024		40		\$0.00
Medium	Work In Progress	204B		3/7/2024 9:54:54 AM					
Hernandez, Carlos	Requested per Mr. Lugo, the BATHROOM STALL DOOR in the BOYS RESTROOM 204B located in the NORTH BLDG., is bent. Can this possibly be looked and and replaced, thank you. Photo had been attached.		ordered door on 3-8-24						
Laura Gomez									
295969					3/20/2024		27		\$771.82
Medium	Work In Progress			3/20/2024 12:08:44 PM					
Hernandez, Carlos	need to paint bleacher rails on football field.								
Carlos Hernandez									
295970					3/20/2024		27		\$45.62
Medium	Work In Progress			3/20/2024 12:09:56 PM					
Hernandez, Carlos	need to paint frames batting cages.								
Carlos Hernandez									
296041		Kitchen			3/21/2024		26		\$0.00
High	Work In Progress			3/21/2024 2:09:25 PM					
Cangas, Kevin	Three compartment sink drain leaking								
Dino Facio									
296134					3/25/2024		22		\$0.00
Medium	Work In Progress			3/25/2024 7:55:56 AM					
Duenas, Jose	Need remove the gravel from the new bae ball field.								
Guillermo Hernandez									

148 - Work Orders In Progress (Fiscal Year)

Selected Date Range for Request Dates: 7/1/2023 - 3/31/2024 Order By Location, Status

WOID	Building	Area	Deferred By	Until	Request Date	Target Comp Date	Days Aged	Labor Hours	Total Costs
Priority	Status	Area Number	Reason	Created Date/Time	Actual Comp Date	Action Taken			
Assigned To	Description								
Requester Name									
Location:		Gadsden HS							
296288		Athletic Field			3/27/2024		20		\$27.34
Medium	Work In Progress			3/27/2024 7:57:42 AM					
Hernandez, Carlos	Would you please start aerating all the fields, and fertilize them.								
Jose Vasquez									
295239					3/3/2024	4/3/2024	44		\$0.00
Medium	Work In Progress			3/3/2024 1:02:04 AM					
Hernandez, Guillermo	Yearly - Gadsden HS Backflow Inspection - Refer to PM schedule details.								
Margret Villalobos									
296594					3/31/2024		16		\$0.00
Medium	Work In Progress			3/31/2024 1:04:58 AM					
Pacheco, Hector	Monthly - Gadsden HS- Panther Hut Stoves - Refer to PM schedule details.								
Margret Villalobos									
Count: 23 Work Orders		Avg. Age of WO's		80	Total for Gadsden HS			7	\$5,556.72

148 - Work Orders In Progress (Fiscal Year)

Selected Date Range for Request Dates: 7/1/2023 - 3/31/2024 Order By Location, Status

WOID	Building	Area	Deferred By	Until	Request Date	Target Comp Date	Days Aged	Labor Hours	Total Costs	
Priority	Status	Area Number	Reason		Created Date/Time	Actual Comp Date				
Assigned To		Description				Action Taken				
Requester Name										
Location: Gadsden MS										
295240					3/3/2024	4/3/2024	44		\$0.00	
Medium	Work In Progress				3/3/2024 1:02:05 AM					
Hernandez, Guillermo		Yearly - Gadsden MS Backflow Inspection - Refer to PM schedule details.								
Margret Villalobos										
295655	C-Wing	Office			3/12/2024		35		\$8,056.00	
Medium	Work In Progress	Nursing			3/12/2024 8:58:21 AM					
Ambriz, Jose		Please send HVAC Tech our Heater/Cooler is smelling like burnt plastic when it runs, the room got a little hazy. Send to the Nursing Adm Office. Thank you, Priscilla								
Priscilla Martinez										
295703					3/13/2024	3/22/2024	7	6	\$150.00	
Medium	Work In Progress	Shed #7			3/13/2024 11:41:05 AM	3/20/2024				
Duenas, Jose		Move Shed #7 from GMS to GHS Track. Please see Coach Gianni Villegas for placement					load tuff shed transport to G.H.S place at long jump area			
Cynthia Maes										
295734	Gym	Gym			3/14/2024		33		\$6.82	
Medium	Work In Progress	GYM			3/14/2024 1:05:47 PM					
Tellez, Hector		Please check the Gym outside lighting					reroute to electrician			
Hilda Adler										
295735	Vocational				3/14/2024		33		\$0.00	
Medium	Work In Progress	Vocational bldg			3/14/2024 1:07:10 PM					
Tellez, Hector		Please check Vocational building outside lighting					reroute to electrician.			
Hilda Adler										
296097		Classroom			3/22/2024		25		\$0.00	
Medium	Work In Progress	RM 163 -Mr.			3/22/2024 2:00:58 PM					
Hernandez, Guillermo		Classroom smells like mold, please check. Requested by Mrs. Quinonez					reroute to memo			
Hilda Adler										
296098		Classroom			3/22/2024		25		\$0.00	
Medium	Work In Progress	RM 161 -			3/22/2024 2:02:30 PM					
Hernandez, Guillermo		Classroom smells like mold, please check. Requested by Ms. Quinonez 3/22/24					reroute to memo			
Hilda Adler										

148 - Work Orders In Progress (Fiscal Year)

Selected Date Range for Request Dates: 7/1/2023 - 3/31/2024 Order By Location, Status

WOID	Building	Area	Deferred By	Until	Request Date	Target Comp Date	Days Aged	Labor Hours	Total Costs	
Priority	Status	Area Number	Reason		Created Date/Time	Actual Comp Date				
Assigned To		Description				Action Taken				
Requester Name										
Location: Gadsden MS										
296338	Band Room				3/27/2024		20		\$0.00	
Medium	Work In Progress				3/27/2024 4:01:15 PM					
Hernandez, Carlos		Drinking fountain clogged. water leaking.								
Belinda Marquez										
292585		Athletic Field			1/11/2024		96		\$0.00	
Medium	Work In Progress				1/11/2024 3:46:17 PM					
Lucero, Michael		There is a practice softball field in the baseball field by the warehouse that needs red dirt and the surface needs to be even								
Jose Vasquez										
292091		Kitchen			1/4/2024		103		\$0.00	
High	Work In Progress				1/4/2024 2:47:52 PM					
Tellez, Hector		Ceiling light out going into storage room area								
Dino Facio										
Count: 10 Work Orders		Avg. Age of WO's 42		Total for Gadsden MS				6	\$8,212.82	

148 - Work Orders In Progress (Fiscal Year)

Selected Date Range for Request Dates: 7/1/2023 - 3/31/2024 Order By Location, Status

WOID	Building	Area	Deferred By	Until	Request Date	Target Comp Date	Days Aged	Labor Hours	Total Costs
Priority	Status	Area Number	Reason		Created Date/Time	Actual Comp Date			
Assigned To		Description				Action Taken			
Requester Name									

Location: La Union ES

290769	Main Building	Classroom			11/29/2023		139		\$0.00
--------	---------------	-----------	--	--	------------	--	-----	--	--------

Medium	Work In Progress	MS.			11/29/2023 11:47:26				
--------	------------------	-----	--	--	---------------------	--	--	--	--

Ontiveros, Joe
REINSTALL TOILET & SINK THAT WE WERE REMOVED FROM RESTROOM IN CLASSROOM.

Virginia Galindo

289995	Main Building				11/6/2023		162		\$0.00
--------	---------------	--	--	--	-----------	--	-----	--	--------

Medium	Work In Progress	MS.			11/6/2023 3:08:11 PM				
--------	------------------	-----	--	--	----------------------	--	--	--	--

Ontiveros, Joe
PLEASE ASSESS ROOM FOR INSTALLING A SINK AREA FOR STUDENTS TO WASH THEIR HANDS AND ASSESS TO ENSURE THAT SINK INCLUDES A PAINT TRAP.

Virginia Galindo

294477					2/19/2024	3/21/2024	57		\$1,269.00
--------	--	--	--	--	-----------	-----------	----	--	------------

Medium	Work In Progress				2/19/2024 12:34:10 AM				
--------	------------------	--	--	--	-----------------------	--	--	--	--

Carrasco, Danny
Monthly - La Union ES - Quarterly Filter Change - Refer to PM schedule details.

Margret Villalobos

296081	Main Building				3/22/2024		25		\$0.00
--------	---------------	--	--	--	-----------	--	----	--	--------

Medium	Work In Progress	RM #112,			3/22/2024 10:33:29 AM				
--------	------------------	----------	--	--	-----------------------	--	--	--	--

Herrera, Marin
PLEASE PAINT ALL WALLS IN TEACHER'S LOUNGE AND WORKROOM. THANK YOU.

Virginia Galindo

295231					3/3/2024	4/3/2024	44		\$0.00
--------	--	--	--	--	----------	----------	----	--	--------

Medium	Work In Progress				3/3/2024 1:01:59 AM				
--------	------------------	--	--	--	---------------------	--	--	--	--

Hernandez, Guillermo
Yearly - La Union ES Backflow Inspection - Refer to PM schedule details.

Margret Villalobos

Count: 5 Work Orders			Avg. Age of WO's	85		Total for La Union ES	0	\$1,269.00	
-----------------------------	--	--	-------------------------	-----------	--	------------------------------	----------	-------------------	--

148 - Work Orders In Progress (Fiscal Year)

Selected Date Range for Request Dates: 7/1/2023 - 3/31/2024 Order By Location, Status

WOID	Building	Area	Deferred By	Until	Request Date	Target Comp Date	Days Aged	Labor Hours	Total Costs
Priority	Status	Area Number	Reason		Created Date/Time	Actual Comp Date			
Assigned To	Description		Action Taken						
Requester Name									
Location: Loma Linda ES									
295241					3/3/2024	4/3/2024	44		\$0.00
Medium	Work In Progress				3/3/2024 1:02:05 AM				
Hernandez, Guillermo	Yearly - Loma Linda ES Backflow Inspection - Refer to PM schedule details.								
Margret Villalobos									
296074		Kitchen			3/22/2024		25		\$39.39
High	Work In Progress				3/22/2024 9:14:31 AM				
Cangas, Kevin	3-compartment sink drain leaking and sink wont hold water								
Dino Facio									
294111	Main Building	Classroom			2/9/2024		67		\$0.00
Medium	Work In Progress	104/Casiano			2/9/2024 3:48:34 PM				
Tellez, Hector	Lights don't turn off. Concerned about safety for lockdowns or other situations.								
Crystalee Heredia									
Count: 3 Work Orders		Avg. Age of WO's		45	Total for Loma Linda ES			0	\$39.39

148 - Work Orders In Progress (Fiscal Year)

Selected Date Range for Request Dates: 7/1/2023 - 3/31/2024 Order By Location, Status

WOID	Building	Area	Deferred By	Until	Request Date	Target Comp Date	Days Aged	Labor Hours	Total Costs
Priority	Status	Area Number	Reason		Created Date/Time	Actual Comp Date			
Assigned To		Description				Action Taken			
Requester Name									
Location:		Mesquite ES							
295167					3/3/2024	4/3/2024	44		\$0.00
Medium	Work In Progress				3/3/2024 1:01:17 AM				
Hernandez, Guillermo		Yearly - Mesquite ES Backflow Inspection - Refer to PM schedule details.							
Margret Villalobos									
296519					3/31/2024		16		\$0.00
Medium	Work In Progress				3/31/2024 1:04:10 AM				
Schneider, Edward		Monthly - Mesquite ES - Barrack Drainage (Monthly) - Refer to PM schedule details.							
Margret Villalobos									
Count: 2 Work Orders		Avg. Age of WO's	30			Total for Mesquite ES	0	0	\$0.00

148 - Work Orders In Progress (Fiscal Year)

Selected Date Range for Request Dates: 7/1/2023 - 3/31/2024 Order By Location, Status

WOID	Building	Area	Deferred By	Until	Request Date	Target Comp Date	Days Aged	Labor Hours	Total Costs
Priority	Status	Area Number	Reason		Created Date/Time	Actual Comp Date			
Assigned To		Description				Action Taken			
Requester Name									
Location: North Valley ES									
294662					2/21/2024		55		\$0.00
Medium	Work In Progress				2/21/2024 1:46:35 PM				
Tellez, Hector		We need to add receptacles to the Assistant Principal's office.							
Gloria Reyes									
290909		Classroom			12/1/2023		137		\$219.75
Medium	Work In Progress	103			12/1/2023 11:35:16 AM				
Tellez, Hector		Need to replace lights in room 103							
Gloria Reyes									
295169					3/3/2024	4/3/2024	44		\$0.00
Medium	Work In Progress				3/3/2024 1:01:18 AM				
Hernandez, Guillermo		Yearly - North Valley ES Backflow Inspection - Refer to PM schedule details.							
Margret Villalobos									
Count: 3 Work Orders			Avg. Age of WO's	79		Total for North Valley ES	0	\$219.75	

148 - Work Orders In Progress (Fiscal Year)

Selected Date Range for Request Dates: 7/1/2023 - 3/31/2024 Order By Location, Status

WOID	Building	Area	Deferred By	Until	Request Date	Target Comp Date	Days Aged	Labor Hours	Total Costs
Priority	Status	Area Number	Reason		Created Date/Time	Actual Comp Date			
Assigned To		Description				Action Taken			
Requester Name									
Location: Northern On-Track Pre-K (LM)									
295656					3/12/2024		35	45.5	\$1,569.18
Medium	Work In Progress				3/12/2024 10:13:40 AM				
Duenas, Jose		Remove playground at La Mesa PreK				3/20/24 - Welders have removed Big Toys. As per Memo, Heavy Equip Operator needs to remove poles.			
Guillermo Hernandez									
295168					3/3/2024	4/3/2024	44		\$0.00
Medium	Work In Progress				3/3/2024 1:01:18 AM				
Hernandez, Guillermo		Yearly - Northern Pre-K Backflow Inspection - Refer to PM schedule details.							
Margret Villalobos									
286821					9/8/2023		221		\$0.00
Medium	Work In Progress				9/8/2023 9:24:40 AM				
Ontiveros, Joe		Please check drainage in girls bathroom. Water not going down stay clogged up. Ask Ms. Lourdes.				Asp report 10/16/23 - Memo is going to talk to Russel - J. Ontiveros			
Sandy Silvas									
Count: 3 Work Orders			Avg. Age of WO's	100	Total for Northern On-Track Pre-K (LM)		45.5	\$1,569.18	

148 - Work Orders In Progress (Fiscal Year)

Selected Date Range for Request Dates: 7/1/2023 - 3/31/2024 Order By Location, Status

WOID	Building	Area	Deferred By	Until	Request Date	Target Comp Date	Days Aged	Labor Hours	Total Costs
Priority	Status	Area Number	Reason		Created Date/Time	Actual Comp Date			
Assigned To	Description		Action Taken						
Requester Name									
Location: Physical Plant Complex									
288972	Motor Vehicle				10/19/2023		180		\$0.00
Medium	Work In Progress				10/19/2023 9:43:35 AM				
Flores, Pete	requesting service on Stihl chainsaw #4 (Pete Flores)								
Danny Carrasco									
290588					11/27/2023		141		\$0.00
Medium	Work In Progress				11/27/2023 8:30:35 AM				
Ontiveros, Joe	There is a water leak on the Northside of the Auto Shop bldg (outside).		Informed J. Ontiveros 8:30am - mkv 11/28/23 Pending - Water is off to A/C and some how when valve is opened it comes out of the relief drain pipe, need to break wall to follow pipe						
Jose Villalobos									
291586					12/14/2023		97	0.5	\$12.50
Medium	Work In Progress				12/14/2023 7:52:16 AM	3/20/2024			
Ontiveros, Joe	Need Cable Snake Cutting Tips for big Cable Services Sanke.		Please chk work order, nothing was ordered.						
Joe Ontiveros									
294819	Purchasing	Athletic Field			2/26/2024		50		\$0.00
Medium	Work In Progress				2/26/2024 8:34:07 AM				
Vasquez, Jose	We need sprinklers for all Elementary Schools								
Jose Vasquez									
294590					2/20/2024		56		\$0.00
Medium	Work In Progress				2/20/2024 1:59:24 PM				
Avila, Jesus	Requesting to order parts for chain link fence stock.								
Jesus Avila									
293047	Motor Vehicle				1/23/2024		84		\$23.62
Medium	Work In Progress				1/23/2024 2:23:05 PM				
Villalobos, Jose	Need to up grade old air compressor system and rusted air lines for auto shop. Too much water/condensation in air lines and air compressor.								
Jose Villalobos									
293134					1/24/2024		83		\$27.96
Medium	Work In Progress	hvac shop			1/24/2024 2:37:25 PM				
Avila, Jesus	NEED TO MAKE A DISPLAY FRAME STAND FOR A MINI DUCTLESS. THANK YOU								
Jose Ambriz									

148 - Work Orders In Progress (Fiscal Year)

Selected Date Range for Request Dates: 7/1/2023 - 3/31/2024 Order By Location, Status

WOID	Building	Area	Deferred By	Until	Request Date	Target Comp Date	Days Aged	Labor Hours	Total Costs
Priority	Status	Area Number	Reason		Created Date/Time	Actual Comp Date			
Assigned To	Description		Action Taken						
Requester Name									
Location: Physical Plant Complex									
295351	Motor Vehicle				3/4/2024		43		\$0.00
Medium	Work In Progress				3/4/2024 2:26:40 PM				
Ontiveros, Joe	Need to relocate water and air lines on Auto Shop West wall for new opening to Small Engine repair shop.								
Jose Villalobos									
295242					3/3/2024	4/3/2024	44		\$0.00
Medium	Work In Progress				3/3/2024 1:02:06 AM				
Hernandez, Guillermo	Yearly - Physical Plant Backflow Inspection - Refer to PM schedule details.								
Margret Villalobos									
Count: 9 Work Orders			Avg. Age of WO's	86	Total for Physical Plant Complex			0.5	\$64.08

148 - Work Orders In Progress (Fiscal Year)

Selected Date Range for Request Dates: 7/1/2023 - 3/31/2024 Order By Location, Status

WOID	Building	Area	Deferred By	Until	Request Date	Target Comp Date	Days Aged	Labor Hours	Total Costs
Priority	Status	Area Number	Reason		Created Date/Time	Actual Comp Date			
Assigned To	Description		Action Taken						
Requester Name									
Location:		Riverside ES							
295243					3/3/2024	4/3/2024	44		\$0.00
Medium	Work In Progress				3/3/2024 1:02:06 AM				
Hernandez, Guillermo	Yearly - Riverside ES Backflow Inspection - Refer to PM schedule details.								
Margret Villalobos									
296262	New Wing 1/02	Custodial			3/26/2024		21		\$0.00
Medium	Work In Progress				3/26/2024 2:57:24 PM				
Pacheco, Hector	checar o remplazar una pieza de la llave tiene una gotera y esta muy oxidada .		Re-route to Hector P. thank you						
Norma Onate									
292614					1/12/2024		95		\$0.00
Medium	Work In Progress				1/12/2024 10:33:02 AM				
Herrera, Marin	The fire truck in lower grade playground the boards are cracked and need to be replaced thank you		Re-route to Marin GH 1/18/24 ON ORDER						
Marin Herrera									
Count: 3 Work Orders		Avg. Age of WO's 53			Total for Riverside ES			0	\$0.00

148 - Work Orders In Progress (Fiscal Year)

Selected Date Range for Request Dates: 7/1/2023 - 3/31/2024 Order By Location, Status

WOID	Building	Area	Deferred By	Until	Request Date	Target Comp Date	Days Aged	Labor Hours	Total Costs
Priority	Status	Area Number	Reason		Created Date/Time	Actual Comp Date			
Assigned To		Description				Action Taken			
Requester Name									
Location: San Miguel Special Services									
293006	Classrooms	Exterior			1/23/2024		84		\$0.00
Medium	Work In Progress				1/23/2024 8:40:58 AM				
Pacheco, Hector		As per Memeo to disconnect water gas and sewer at portable that's going to be moved out.							
Hector Pacheco									
295245					3/3/2024	4/3/2024	44		\$0.00
Medium	Work In Progress				3/3/2024 1:02:08 AM				
Hernandez, Guillermo		Yearly - San Miguel ES Backflow Inspection - Refer to PM schedule details.							
Margret Villalobos									
Count: 2 Work Orders			Avg. Age of WO's	64	Total for San Miguel Special Services			0	\$0.00

148 - Work Orders In Progress (Fiscal Year)

Selected Date Range for Request Dates: 7/1/2023 - 3/31/2024 Order By Location, Status

WOID	Building	Area	Deferred By	Until	Request Date	Target Comp Date	Days Aged	Labor Hours	Total Costs
Priority	Status	Area Number	Reason	Created Date/Time	Actual Comp Date	Action Taken			
Assigned To	Description								
Requester Name									
Location:		Santa Teresa ES							
295249					3/3/2024	4/3/2024	44		\$0.00
Medium	Work In Progress			3/3/2024 1:02:10 AM					
Hernandez, Guillermo	Yearly - Santa Teresa ES Backflow Inspection - Refer to PM schedule details.								
Margret Villalobos									
290780					11/29/2023		139		\$0.00
Medium	Work In Progress			11/29/2023 3:15:13 PM					
Lara, Ralph	As per Mr. S. Smythe approval, please install an additional door to the nurse's office for safety purposes. The door will be installed next to the conference room. (Mrs. Word)								
Norma Martinez									
286920					9/11/2023		218		\$0.00
Medium	Work In Progress	Potable E (Ms.		9/11/2023 11:17:08 AM					
Herrera, Marin	Please install a fiber optic corner shower in portable E with Ms. Diaz. Ms. Diaz has the optic just needs assistance to install it. (Ms. Diaz)				Still waiting on approval spoke with Memo 9/12/23, 10/31/23				
Norma Martinez									
293770					2/5/2024		71		\$0.00
Medium	Work In Progress	Soccer Fields		2/5/2024 9:11:51 AM					
Duenas, Jose	We need help leveling the field for PE class. Please see Coach Vasquez in portable B for instructions on where exactly the field needs to be leveled. Thank you (Coach Vasquez)								
Norma Martinez									
293839					2/6/2024		70		\$0.00
Safety	Work In Progress	Casa Roja		2/6/2024 9:39:27 AM					
Herrera, Marin	The fire extinguisher located by the student restrooms needs a new cover, the cover is broken and needs to be replaced. (Mrs. Martinez)				ON ORDER				
Norma Martinez									
294479					2/19/2024		46	0.15	\$815.17
Medium	Work In Progress			2/19/2024 12:34:11 AM		4/5/2024			
Carrasco, Danny	Monthly - Santa Teresa ES -Quarterly Filter Change - Refer to PM schedule details.				issued				
Margret Villalobos									

148 - Work Orders In Progress (Fiscal Year)

Selected Date Range for Request Dates: 7/1/2023 - 3/31/2024 Order By Location, Status

WOID	Building	Area	Deferred By	Until	Request Date	Target Comp Date	Days Aged	Labor Hours	Total Costs
Priority	Status	Area Number	Reason	Created Date/Time	Actual Comp Date	Action Taken			
Assigned To	Description								
Requester Name									

Location:		Santa Teresa ES							
294682					2/21/2024		55	\$0.00	
Medium	Work In Progress	OFFICE			2/21/2024 4:02:15 PM				
Flores, Antonio	The top portion of the marquee where the school name is displayed needs a light bulb replacement. The digital message area is working perfectly but it seems like the electrician needs to replace the light bulb for the top area. (Mrs. Martinez)		Re-route to electrician thank you						
Norma Martinez									
Count: 7 Work Orders		Avg. Age of WO's 92		Total for Santa Teresa ES		0.15000		\$815.17	

148 - Work Orders In Progress (Fiscal Year)

Selected Date Range for Request Dates: 7/1/2023 - 3/31/2024 Order By Location, Status

WOID	Building	Area	Deferred By	Until	Request Date	Target Comp Date	Days Aged	Labor Hours	Total Costs
Priority	Status	Area Number	Reason	Created Date/Time	Actual Comp Date	Action Taken			
Assigned To	Description								
Requester Name									
Location:		Santa Teresa HS							
294122					2/11/2024		25		\$0.00
Medium	Work In Progress			2/11/2024 12:34:32 AM		3/7/2024			
Gonzalez, Javier	Monthly - STHS - Football Field Grooming (Monthly) - Refer to PM schedule details.		groom turf and inspect condition,remove all track equipment off the football field and pick up trash						
Margret Villalobos									
293229					1/26/2024		81		\$45.56
Medium	Work In Progress			1/26/2024 8:22:58 AM					
Duenas, Jose	Need top soil for baseball field to fill in some uneven spots and if possible to over seed grass areas to get grass growing again thank you								
Marin Herrera									
290389					11/15/2023		153		\$1.10
Medium	Work In Progress			11/15/2023 12:27:20					
Flores, Pete	Yearly - Santa Teresa HS - Mower M-STHS-0425 - Refer to PM schedule details.								
Margret Villalobos									
291198	Main Building	Classroom			12/5/2023		133		\$0.00
Medium	Work In Progress	501		12/5/2023 3:04:14 PM					
Ruiz, Danny	Please install blinds in classroom		Re-route to Danny Ruiz thank you						
Ashley Villalobos-Trujillo									
295247					3/3/2024	4/3/2024	44		\$0.00
Medium	Work In Progress			3/3/2024 1:02:09 AM					
Hernandez, Guillermo	Yearly - Santa Teresa HS Backflow Inspection - Refer to PM schedule details.								
Margret Villalobos									
295787					3/18/2024		29		\$0.00
Medium	Work In Progress			3/18/2024 7:38:48 AM					
Flores, Antonio	Please have the backlight evaluated/replaced/repared on the STHS marquee along McNutt. The light that needs repaired/checked is the one the is in the top of the marquee that illuminates the school name. I am not sure if it is a light that is out, and electrical issue, or the sensor that makes it come on at dusk - Thank you Mr. Wohlgemuth								
Margret Villalobos									
294432	Library	Library			2/16/2024		60		\$0.00
Medium	Work In Progress	Library		2/16/2024 10:05:00 AM					
Flores, Antonio	Reinstall a light cover in the library								
Ashley Villalobos-Trujillo									

148 - Work Orders In Progress (Fiscal Year)

Selected Date Range for Request Dates: 7/1/2023 - 3/31/2024 Order By Location, Status

WOID	Building	Area	Deferred By	Until	Request Date	Target Comp Date	Days Aged	Labor Hours	Total Costs
Priority	Status	Area Number	Reason	Created Date/Time	Actual Comp Date	Action Taken			
Assigned To	Description								
Requester Name									
Location:		Santa Teresa HS							
296289		Athletic Field			3/27/2024		20		\$0.00
Medium	Work In Progress			3/27/2024 7:59:31 AM					
Herrera, Marin	Would you please start aerating the fields at STH, and fertilize them.								
Jose Vasquez									
296348		Exterior			3/28/2024		19		\$0.00
Medium	Work In Progress			3/28/2024 8:20:28 AM					
Pacheco, Hector	Please replace hose bib that was discussed with Ed. Located by the mechanical room by softball fields and closest to the new portable restroom trailer. If you have any questions or concerns please call Ed or Clarissa. Thank you!								
Clarissa De Leon									
296507					3/31/2024	5/1/2024	16		\$0.00
Medium	Work In Progress			3/31/2024 1:04:02 AM					
Herrera, Marin	Monthly - Santa Teresa HS Bleacher Inspection - Refer to PM schedule details.								
Margret Villalobos									
296434					3/31/2024	4/8/2024	16		\$0.00
Medium	Work In Progress			3/31/2024 1:03:16 AM					
Herrera, Marin	Monthly - Santa Teresa HS Roof Inspection - Refer to PM schedule details.								
Margret Villalobos									
Count: 11 Work Orders		Avg. Age of WO's	54		Total for Santa Teresa HS		0		\$46.66

148 - Work Orders In Progress (Fiscal Year)

Selected Date Range for Request Dates: 7/1/2023 - 3/31/2024 Order By Location, Status

WOID	Building	Area	Deferred By	Until	Request Date	Target Comp Date	Days Aged	Labor Hours	Total Costs
Priority	Status	Area Number	Reason	Created Date/Time	Actual Comp Date	Action Taken			
Assigned To	Description								
Requester Name									
Location: Santa Teresa MS									
296376	Gym (1997)	Exterior			3/28/2024		19		\$0.00
Medium	Work In Progress	FENCE BEHIND			3/28/2024 2:34:57 PM				
Gonzalez, Javier	PORTION OF THE FENCE BEHIND GYM HAS BECOME BURIED BY SAND. IT IS ABOUT 2 FEET HIGH IN SOME AREAS. PLEASE HAVE THE SAND DUG OUT FROM THE AREA OF FENCING FOR SAFETY ISSUES.								
Laura Parra									
296292		Athletic Field			3/27/2024		20		\$0.00
Medium	Work In Progress				3/27/2024 8:03:54 AM				
Herrera, Marin	Would you please start aerating and fertilizing all the fields								
Jose Vasquez									
296104	North Building	Dressing Room			3/22/2024		25		\$0.00
Medium	Work In Progress	BOYS LOCKER			3/22/2024 2:34:52 PM				
Pacheco, Hector	NO WATER - BOYS LOCKER ROOM SINK								
Laura Parra									
295248					3/3/2024	4/3/2024	44		\$0.00
Medium	Work In Progress				3/3/2024 1:02:10 AM				
Hernandez, Guillermo	Yearly - Santa Teresa MS Backflow Inspection - Refer to PM schedule details.								
Margret Villalobos									
294418	South Building	Classroom			2/16/2024		60		\$0.00
Medium	Work In Progress	UPPER LEVEL			2/16/2024 8:31:32 AM				
Smythe, Shane	1- PLEASE REMOVE STUDENT LOCKERS. 2- PAINT BEHIND THE LOCKERS. 3- INSTALL TILE AND TRIM.		Re-route to Shane S. thank you						
Laura Parra									
294419	North Building	Hallway/Corridor			2/16/2024		60		\$0.00
Medium	Work In Progress	UPPER LEVEL			2/16/2024 8:32:29 AM				
Smythe, Shane	1- PLEASE REMOVE STUDENT LOCKERS. 2- PAINT BEHIND THE LOCKERS. 3- INSTALL TILE AND TRIM.		Re-route to Shane S. thank you						
Laura Parra									
Count: 6 Work Orders			Avg. Age of WO's	38	Total for Santa Teresa MS			0	\$0.00

148 - Work Orders In Progress (Fiscal Year)

Selected Date Range for Request Dates: 7/1/2023 - 3/31/2024 Order By Location, Status

WOID	Building	Area	Deferred By	Until	Request Date	Target Comp Date	Days Aged	Labor Hours	Total Costs
Priority	Status	Area Number	Reason	Created Date/Time	Actual Comp Date	Action Taken			
Assigned To	Description								
Requester Name									
Location:		Sunland Park ES							
292209					1/7/2024		100		\$0.00
Medium	Work In Progress			1/7/2024 12:36:13 AM					
Flores, Pete	Monthly - Sunland Park ES - Mower 0437, 0523 - Refer to PM schedule details.								
Margret Villalobos									
286166					8/29/2023		231		\$7.92
Medium	Work In Progress			8/29/2023 7:43:46 AM					
Duenas, Jose	SP need unclog the storm drainpipe by the marquee and clean the passage. While you are at SP level the front area and cover the exposed gas line by the Morgan building.		Asp report 10/16/23 -Equipment at location will be starting later this week - M. Lucero						
Guillermo Hernandez									
295246					3/3/2024	4/3/2024	44		\$0.00
Medium	Work In Progress			3/3/2024 1:02:08 AM					
Hernandez, Guillermo	Yearly - Sunland Park ES Backflow Inspection - Refer to PM schedule details.								
Margret Villalobos									
296437					3/31/2024	4/8/2024	16		\$0.00
Medium	Work In Progress			3/31/2024 1:03:17 AM					
Herrera, Marin	Monthly - Sunland Park ES Roof Inspection - Refer to PM schedule details.								
Margret Villalobos									
296084					3/22/2024		4	6	\$150.00
Medium	Work In Progress			3/22/2024 11:08:35 AM	3/26/2024				
Duenas, Jose	Need bobcat to remove sand in parking lot of Sunland Park Elementary thank you		load and deliver new tractor to S.T.H [Sunland park elementary] show S.T.H crew how to operate						
Marin Herrera									
Count: 5 Work Orders			Avg. Age of WO's	79	Total for Sunland Park ES		6	6	\$157.92

148 - Work Orders In Progress (Fiscal Year)

Selected Date Range for Request Dates: 7/1/2023 - 3/31/2024 Order By Location, Status

WOID	Building	Area	Deferred By	Until	Request Date	Target Comp Date	Days Aged	Labor Hours	Total Costs	
Priority	Status	Area Number	Reason	Created Date/Time	Actual Comp Date	Action Taken				
Assigned To	Description									
Requester Name										
Location:		Sunrise ES								
296096	Main Building	Hallway/Corridor			3/22/2024		4	1	\$25.00	
Medium	Work In Progress			3/22/2024 1:56:23 PM	3/26/2024					
Vargas, Juan	please check water fountain in Luna or 200 hallway get hot and turns off make loud noise		Forward. To HVAC need replaced							
Adrian Flores										
295244					3/3/2024	4/3/2024	44		\$0.00	
Medium	Work In Progress			3/3/2024 1:02:07 AM						
Hernandez, Guillermo	Yearly - Sunrise ES Backflow Inspection - Refer to PM schedule details.									
Margret Villalobos										
294835	Main Building	Football Field			2/26/2024		50		\$0.00	
Medium	Work In Progress			2/26/2024 11:56:58 AM						
Vargas, Juan	kinder playground green four seats see saw orange cap is missing									
Adrian Flores										
294848	Main Building	Exterior			2/26/2024		50		\$0.00	
Medium	Work In Progress			2/26/2024 3:03:43 PM						
Vasquez, Jose	We need 4 field goals with nets please thank you									
Joanna Rodriguez										
Count: 4 Work Orders		Avg. Age of WO's	37	Total for Sunrise ES			1	\$25.00		

148 - Work Orders In Progress (Fiscal Year)

Selected Date Range for Request Dates: 7/1/2023 - 3/31/2024 Order By Location, Status

WOID	Building	Area	Deferred By	Until	Request Date	Target Comp Date	Days Aged	Labor Hours	Total Costs
Priority	Status	Area Number	Reason	Created Date/Time	Actual Comp Date	Action Taken			
Assigned To	Description								
Requester Name									
Location:		Vado ES							
293544					2/2/2024		74		\$0.00
Medium	Work In Progress			2/2/2024 10:06:39 AM					
Tellez, Hector	In room 204 two lights panels are completely out.								
Guadalupe Parada									
294335					2/14/2024		62		\$0.00
Medium	Work In Progress			2/14/2024 1:11:06 PM					
Tellez, Hector	In the boy's restroom on the 200's hallway one of the lights is out.		reroute to electrician.						
Guadalupe Parada									
292621					1/12/2024		95		\$0.00
Medium	Work In Progress			1/12/2024 11:28:34 AM					
Tellez, Hector	In room 211 one of the emergency lights is out.		reroute to electrician.						
Guadalupe Parada									
295170					3/3/2024	4/3/2024	44		\$0.00
Medium	Work In Progress			3/3/2024 1:01:19 AM					
Hernandez, Guillermo	Yearly - Vado ES Backflow Inspection - Refer to PM schedule details.								
Margret Villalobos									
296000					3/21/2024		26		\$0.00
Medium	Work In Progress			3/21/2024 12:31:33 AM					
Ambriz, Jose	Weekly - Vado ES - Flush Mud Separator (Weekly) - Refer to PM schedule details.								
Margret Villalobos									
296340					3/28/2024		19		\$0.00
Medium	Work In Progress			3/28/2024 12:43:55 AM					
Ambriz, Jose	Weekly - Vado ES - Flush Mud Separator (Weekly) - Refer to PM schedule details.								
Margret Villalobos									
Count: 6 Work Orders		Avg. Age of WO's 53			Total for Vado ES			0	\$0.00

148 - Work Orders In Progress (Fiscal Year)

Selected Date Range for Request Dates: 7/1/2023 - 3/31/2024 Order By Location, Status

WOID	Building	Area	Deferred By	Until	Request Date	Target Comp Date	Days Aged	Labor Hours	Total Costs
Priority	Status	Area Number	Reason		Created Date/Time	Actual Comp Date			
Assigned To		Description				Action Taken			
Requester Name									

Location:		Yucca Heights ES							
296093					3/22/2024		25		\$0.00
Medium	Work In Progress				3/22/2024 1:40:25 PM				
Ambriz, Jose		room#302 room is too hot							
Rocio Rodriguez									
294645		Kitchen			2/21/2024		55		\$196.34
High	Work In Progress				2/21/2024 10:13:51 AM				
Pacheco, Hector		Water spigot right outside kitchen back door leaking wont close completely							
Dino Facio									
Count: 2 Work Orders		Avg. Age of WO's 40		Total for Yucca Heights ES		0		\$196.34	
Count: 148 Work Orders		Avg. Age of WO's 67		Grand Total		87.1500000		\$49,429.87	