

PHYSICAL PLANT SPECIAL PROJECTS/REQUESTS  
(Revised August 3, 2005)

Site	Priority	Project Description	Status	Estimated Completion Date
AE		Mid-Bldg.	Locker removal	Complete
AE	IV	Water Supply	Back Flow Prevention, Device installation	Coordinating with Const. office for Contractor.
BE		Portable #142 & 139 Floor Repair	Portable 142- Complete    Portable 139 Pending	July-05
CHE	IV	Barracks Bldg. (East)	Floor has material rot on perimeter walls. (Asbestos Abatement complete)	Complete
CHE	IV	Barracks Bldg. Repairs.	Bathroom floor repair- Will be identified & prioritized by building mechanic.	Scheduling in progress
CHE	IV	Barracks Bldg. Repairs	Repair porch ceiling	90% Complete
LU		Irrigation Well	Replumbing for irrigation purposes	Request on hold.
LU		Locker Removal shelves installed	Lockers have been removed.    Material for shelving - Pending	5-Aug
LL		Fencing Repair / Replacement	West End - Complete    East End - Pending	5-Jun
GMS	III		Carpet & ceramic tile replacement throughout bldg.	On Hold
GHS		Painting of Varsity gym	100% Complete	Complete

PHYSICAL PLANT SPECIAL PROJECTS/REQUESTS  
(Revised August 3, 2005)

Site	Priority	Project Description	Status	Estimated Completion Date
STMS		New Fed. Program Portable	Utility hook-up complete, skirting & stair & ramp installation in progress - Complete	Complete
SP			Complete Shop Expansion	On hold
DP	IV	Portables	Install water fountain in all portables - Complete	Complete
GAC		C-Wing	Remodel Offices into workroom. Will start June 4 <sup>th</sup> . With Demo. - Complete	Complete

**SUMMER PORTABLE RELOCATION** - (San Miguel, Chaparral Mid, Loma Linda, Gadsden High, Riverside Elem & Santa Teresa Mid)

- \* Unit hook-up is 75% Complete.
- \* Stair & Ramp Installation 75% Complete
- \* Sidewalk- Installation pending completion of stairs & ramp.