

PHYSICAL PLANT SPECIAL PROJECTS/REQUESTS  
(Revised December 5, 2005)

Site	Priority	Project Description	Status	Estimated Completion Date
AE	IV	Water Supply	Back Flow Prevention, Device installation	Coordinating with Const. office for Contractor.
AE	I		Boiler and Permits have been secured-Project in progress	Scheduled for Winter Break.
CHE	IV	Barracks Bldg. Repairs.	Bathroom floor repair- Will be identified & prioritized by building mechanic.	Scheduled for Winter Break.
LU		Irrigation Well	Replumbing for irrigation purposes	Request on hold.
LL		Fencing Repair / Replacement	West End - Complete      East End - Pending	Project has been assigned to Construction Dept. Awaiting Funding
PPD		Auto Shop Expansion	Complete Shop Expansion	On hold for funding

**SUMMER PORTABLE RELOCATION** - (San Miguel, Chaparral Mid, Loma Linda, Gadsden High, Riverside Elem & Santa Teresa Mid)

- \* Sidewalk- Installation 50% completion of stairs & ramp.
- \* Will start cement Oct. 3 at San Miguel, Gadsden High , Santa Teresa Middle, and Riverside.  
(Green tree did not show up, received quotes for other co.,pending.)
- \* 100% Completion at Chaparral Middle
- \* Pending portables by football field, will be completed by Oct 4th.-Complete