## PHYSICAL PLANT SPECIAL PROJECTS/REQUESTS (Revised January 18, 2006)

Site	Priority	<b>Project Description</b>	Status	Estimated Completion Date
AE	IV	Water Supply	Back Flow Prevention, Device installation	Coordinating with Const. office for Contractor.
AE	I	Replace Heating Boilers	Boiler and Permits have been secured-Project in progress	Complete
СНЕ	IV	Barracks Bldg. Repairs.	Bathroom floor repair- Will be identified & prioritized by building mechanic.	In Progress (Demo)
LU		Irrigation Well	Replumbing for irrigation purposes	Request on hold.
LL		Fencing Repair / Replacement	West End - Complete East End - Pending	Project has been assigned to Construction Dept. Awaiting Funding
PPD		Auto Shop Expansion	Complete Shop Expansion	On hold for funding
		Cafeteria Ventilation	Project Scheduled to start Jan. 21,2006	28-Feb-06
SM			Soil Removal-In Progress fro Resoding	1-Mar-06
GHS CHAPARRAL HIGH		Portable Purchases	Portables have been ordered and are under construction. Site pads, utility and specks to be specified by Construction Office.	