

PHYSICAL PLANT SPECIAL PROJECTS/REQUESTS  
(Revised March 28, 2006)

Site	Priority	Project Description	Status	Estimated Completion Date
AE	IV	Water Supply	Back Flow Prevention, Device installation	Coordinating with Const. office for Contractor.
CHE	IV	Barracks Bldg. Repairs.	Drywalling,tape texture, and paint pending	Plumbing flooring (90%) Electrical, exhaust, cooling and heating Complete. Bathroom floor repair complete.
DT		New Port	Earth-Work	Complete
LU		Irrigation Well	Replumbing for irrigation purposes	Request on hold.
LL		Fencing Repair / Replacement	West End - Complete      East End - Pending	Project has been assigned to Construction Dept. Awaiting Funding
PPD		Auto Shop Expansion	Complete Shop Expansion	On hold for funding
SM		Cafeteria Ventilation	Fur - Out Ducting	Complete
GHS			Soil Removal-Pending Resoding until mid April, increase in temp. 40% Removal of grass	1-Mar-06
CHAPARRAL HIGH		Portable Purchases	Portables are ready for delivery-Two are in place and ready for utilities. The others are waiting for the pier installation before delivery or direction from District Administration on location of placement	
SM		Cafeteria Ventilation		Complete
SR		New Port	Earth-Work	In Progress

PHYSICAL PLANT SPECIAL PROJECTS/REQUESTS

(Revised March 28, 2006)