

PHYSICAL PLANT SPECIAL PROJECTS/REQUESTS
(Revised October 2, 2006)

Site	Priority	Project Description	Status	Estimated Completion Date
AE	IV	Replumbing of Irrigation Well	Utility location in progress. Backup Supply	Complete
AE	IV	Water Supply	Back Flow Prevention, Device installation	Scheduling with Contractor
CHE	IV	New Portable	Portable is in place and utility connections complete - Pending sidewalks	Oct-06
DT		New Port	Portable is in place and utility connections complete - Pending sidewalks	Complete
LL		Fencing Repair / Replacement	West End - Complete East End - Pending	Project has been assigned to Construction Dept. Awaiting Bid Documents
PPD		Auto Shop Expansion	Complete Shop Expansion	On hold for funding
ME		Flooded Barrack Repair	Building is dry-usable as storage only	Complete
RS		Expanding Principals office	Demo Complete- Carpet and painting pending	Oct-06
SP		Nurse's office Renovation/Expansion	Project in scheduling	November 31, 2006
STE		New Port	Portable is in place and utility connections complete - Pending sidewalks	November
SR		New Port	Portable is in place and utility connections complete - Pending sidewalks	November
CHAPARRAL MID		New Port	Portable is in place and utility connections complete - Pending sidewalks	Complete
GMS		Portable-Roof repair-store damage	Roof repair is 95% complete. Drop ceiling and light fixtures repair is in progress	Complete
GHS		Band Portable	Portable is in place with all utilities	Oct-06
STHS		Summer Project-Paint Gymnasium	Project to begin May 24,2006	Complete