

PHYSICAL PLANT SPECIAL PROJECTS/REQUESTS
(Revised July 16, 2012)

Site	WO#	Project Description	Estimated Completion Date
CHS	80270	New Laser Machine Install power and vent .	Complete
CHS	82084	Gym Straps and cables for basketball goals are in the way when shooting. Need to relocate safety straps and cables on both courts	Complete
DT	86324	Portable Relocation Relocate Portable # 92 DM from Chap Mid	Relocation of unit complete on 5/9/12 Utility connection in progress - Complete
GAC	83845	Main Entrance Install new iron gates	Summer 2012
GAC-Pre-K	83058	Pre-K Classrooms Replace counter tops with new ones to include fixtures.	Complete
GHS	50365	Leadership Project Requested by Mr. Grace on behalf of the Facilities Goal Team for the Entire Campus-Metal doors, rails, poles need to be painted maroon.	Will plan for Summer Project
GHS	56579	Leadership Project Please plan for this summer to paint all frames and seal all doors in the North Bldg, to include caulking of the new doors.	Complete
GHS	78153	Running Track Rubberized surface needs to be repaired and repainted. Track repairs are complete, Polyurethane application will be postponed until late March due to cold weather.	Complete
GMS	68430	Leadership Project Paint mascot on Gym floor	Complete
GHS/GMS		Wastewater Line Renewing permit for placement of utilities in public right of way So we can obtain a work permit to repair the line suspended on the River Crossing.	Jul-12
LL	86323	Portable Relocation Relocate Portables # 2DW and 80DW from San Miguel Elem to LL.	Pending Flooring and Sidewalks
MQ	79890	Playing Fields Provide water for irrigation of playing fields. Need to install new irrigation system.	Summer 2012.
MQ		Original Building Abate asbestos containing floor covering (VCT) and install new VCT.	Complete

PHYSICAL PLANT SPECIAL PROJECTS/REQUESTS
(Revised July 16, 2012)

Site	WO#	Project Description	Estimated Completion Date
PPD	74236	Barracks Install fencing for furniture control.	Starting date 4/23/12
STHS	78155	Running Track Rubberized surface needs to be repaired and repainted. Track repairs are complete, Polyurethane application will be postponed until late Feb or March due to cold weather.	Complete
STHS		New Laser Machine Install power and vent .	Pending power vent. Joe Gonzalez w/Fed. Programs is purchasing.
VE		Pour concrete slabs Pending Quote for Dumpsters	Pending Quote
Several Locations	78663 78664 78665 78666	Chaparral HS - Field House, Gadsden ES, Gadsden HS (Admin, Library, V-Gym) and STHS - Gym Equipment Data Collection Inventory and Data for use in setting up Preventive Maintenance Program on equipment.	Complete
District Gyms		Gyms Re-finish all district Gyms not including GHS Boys & Girls Gym.	Pending STMS and STHS