

PHYSICAL PLANT SPECIAL PROJECTS/REQUESTS
(Revised October 30, 2012)

Site	WO#	Project Description	Estimated Completion Date
DP	91169 91170 91171 94720	Portable 32DW Provide electrical, water and sewer and install evaporative a/c unit. Need to re-deck portable when abatement is complete.	Pending Electrical & HVAC to them, also floor needs to be abated in order to install new flooring.
DT	92316	Need Fence between front and back of school	Complete
GHS	50365	Leadership Project Requested by Mr. Grace on behalf of the Facilities Goal Team for the Entire Campus-Metal doors, rails, poles need to be painted maroon.	Will plan for Summer Project
GHS/GMS		Wastewater Line Renewing permit for placement of utilities in public right of way So we can obtain a work permit to repair the line suspended on the River Crossing.	NMDOT Permit acquired work and IBUC Permit in process.
GMS	93058	Gym Need metal cages to separate storage.	90% Complete
LU		Classrooms Painting classrooms as contractors finish remodeling	Phase 1 complete, pending completion of contractors for 2nd phase.
MQ	79890	Playing Fields Provide water for irrigation of playing fields. Need to install new irrigation system.	December 2012.
RS	93203	Mobile Home Space New fence will be installed in this area to store equipment (i.e. Tractor, District Vehicle and Lawnmower)	30% Complete grounds work and tree removal
PPD	74236	Barracks Install fencing for furniture control.	PO Acquired - Scheduling in progress
STHS		New Laser Machine Install power and vent .	Air blowers were recommended by Company purchased and installed. Now pending exhaust motors will order and install.