

PHYSICAL PLANT SPECIAL PROJECTS/REQUESTS
(Revised May 15, 2013)

Site	WO#	Project Description	Estimated Completion Date
AE-Pre-K	99575	Threat Assessment Installation of new fencing	Scheduled for May 16, 2013
AE-Pre-K	100051	ADA Pour new sidewalk	Completed 5/7/13
CHM	100728	Football Installation of new scoreboard	Scheduled for July 2013
DT	100536	Threat Assessment Installation of new fencing w/gates	Completed 5/14/13
GAC	99743	Electrician/Plumber Purchase of new Morgan Building	On order
GHS	99864	Soccer Field Demo and removal of existing concrete and pour new concrete w/ADA requirements along w/new sidewalk	Completed 4/17/13
GHS	101134	Soccer Field Double gates for new ADA sidewalk	Scheduled for May 21, 2013
GHS/GMS		Wastewater Line Renewing permit for placement of utilities in public right of way So we can obtain a work permit to repair the line suspended on the River Crossing.	IBUC & NMDOT Permit renewed - Start work on June 1, 2013 Scheduled Completion July 2013
GMS	101816	Vocational Bldg Abate asbestos VCT - Install new VCT	Scheduled for July 2013
LU		Classrooms Painting classrooms as contractors finish remodeling	Phase 1 complete, pending completion of contractors for 2nd phase.
MQ	79890	Playing Fields Provide water for irrigation of playing fields. Need to install new irrigation system.	Started on project - Pending Summer
MQ	85440	Multi-Purpose Room VCT Floor covering to be replaced with new.	April-13
MQ	99968	Room 107 Abate asbestos VCT - Install new VCT	Scheduled for July 2013

PHYSICAL PLANT SPECIAL PROJECTS/REQUESTS
 (Revised May 15, 2013)

PPD	99749	Roof Repairs	Auto Shop, PPD and SNP Warehouse	In Progress
STE	97636	Art Room	Purchase of new Morgan Building	On order
RS	93203	Mobile Home Space	New fence will be installed in this area to store equipment (i.e. Tractor, District Vehicle and Lawnmower)	Completed 4/19/13
District Wide CHS,STHS GHS	96024 96016	Baseball/Softball Field	Purchase and Installation of new scoreboards.	CHS - Complete 4/16/13 CHS - Complete 4/17/13
District Wide AE, CHS LM		Pre-K Centers	Build raised planters at sites.	May-13