

PHYSICAL PLANT SPECIAL PROJECTS/REQUESTS
(Revised September 1, 2006)

Site	Priority	Project Description	Status	Estimated Completion Date
AE	IV	Replumbing of Irrigation Well	Utility location in progress. Backup Supply	90% Complete Pending Main hook - up in Pump Room
AE	IV	Water Supply	Back Flow Prevention, Device installation	Scheduling with Contractor
CHE	IV	New Portable	Portable is in place and utility connections complete - Pending sidewalks	September 31,2006
DT		New Port	Portable is in place and utility connections complete - Pending sidewalks	September 31,2006
LL		Fencing Repair / Replacement	West End - Complete East End - Pending	Project has been assigned to Construction Dept. Awaiting Funding
		Auto Shop Expansion	Complete Shop Expansion	On hold for funding
PPD				
ME		Flooded Barrack Repair	In Process of drying out building and checking for mold to determine in Indoor Air Quality is necessary.	September 15,2006
STE		New Port	Portable is in place and utility connections complete - Pending sidewalks	September 31,2006
SR		New Port	Portable is in place and utility connections complete - Pending sidewalks	September 31,2006
CHAPARRAL MID		New Port	Portable is in place and utility connections complete - Pending sidewalks	September 15,2006
GMS		Portable-Roof repair-store damage	Roof repair is 95% complete. Drop ceiling and light fixtures repair is in progress	September 1,2006
GHS		Band Portable	Portable is in place with all utilities	Sidewalk installation to be completed by Sept. 30.
STHS		Summer Project-Paint Gymnasium	Project to begin May 24,2006	90% Complete